

Site Visit Report - TWR-LEK-003 Emergency Response

Document Code: SVR-LEK003-20260430

Site: TWR-LEK-003 (Lekki Phase 1)

Date: April 30, 2026

Time: 17:05 - 18:42 WAT

Engineer: Chukwuemeka Eze, Field Team Lead, Team 3

Approved by: Amaka Obi, NOC Manager

Incident Reference: INC-2841

1. Purpose of Visit

Emergency response to reported backhaul fiber cut resulting in 60% packet loss on transport link serving TWR-LEK-003.

2. Site Condition on Arrival

- Physical Description: Site compound was accessible. Junction box LJ-7 located near tower perimeter. Civil contractor excavation marks visible along roadway. Fresh concrete reinstatement observed.
- Equipment State: BTS and power shelter operational with normal LED indicators. Fiber junction box cover intact but unsecured. Conduit showed signs of aging and brittleness.
- Weather: Clear skies, dry ground, light dust, no rainfall.

3. Fault Identification

At junction LJ-7, fiber cable was visibly cut with exposed fiber ends. Excavation marks and fresh concrete indicated recent civil works. No evidence of vandalism or rodent activity.

4. Work Performed

1. Secured work area and coordinated with civil contractor to halt excavation.
2. Inspected cable path from tower to junction LJ-7.
3. Cleaned fiber ends with lint-free wipes and isopropyl alcohol.
4. Conducted OTDR test to confirm fault location and recorded pre-repair metrics.
5. Performed fusion splicing of severed fibers and applied splice protection sleeves.
6. Placed repaired fibers into splice tray and secured junction box.
7. Installed conduit sleeve for additional mechanical protection.
8. Conducted post-repair OTDR and continuity tests.
9. Restored service and notified NOC of completion.

Site Visit Report - TWR-LEK-003 Emergency Response

5. Equipment Used

- OTDR unit
- Fusion splicer
- Splice protection sleeves
- Fiber cleaning kit (lint-free wipes, isopropyl alcohol)
- Conduit sleeve
- Hand tools (fiber cleaver, cutters, screwdrivers)
- Safety PPE (helmet, vest, gloves, boots)

7. Site Photos Description

1. Cut fiber at junction LJ-7 showing severed ends.
2. Excavation marks and fresh concrete near junction.
3. Fusion splice completed with protection sleeves in splice tray.
4. Installed conduit sleeve over repaired section.

8. Issues Found Beyond Scope

Conduit around junction LJ-7 was brittle and cracked. Recommended replacement with new HDPE conduit and installation of warning tape during reinstatement.

10. Engineer Sign-off

Engineer: Chukwuemeka Eze
Role: Field Team Lead, Team 3
Signature: Chukwuemeka Eze
Date: 2026-04-30

Manager Approval

Approved by: Amaka Obi
Role: NOC Manager
Signature: Amaka Obi
Date: 2026-04-30

6. Test Results

Condition	Packet Loss	Signal Level
Before Repair	60%	-18 dBm

Site Visit Report - TWR-LEK-003 Emergency Response

After Repair	0.8%	-4 dBm
--------------	------	--------

9. Time Log

Event	Timestamp (WAT)
Arrival on site	17:05
Fault located	17:18
Repair started	17:30
Fusion splicing ended	18:05
Post-repair test passed	18:20
Departure	18:42