

STATUS: WARNING

Outage Summary Report

Title: Lekki Corridor - 12-Week Fiber Outage History

Date: 2026-05-01

Region: Lekki

1. Executive Summary

Over the past 12 weeks, the TG-LEK-A backhaul ring experienced 11 fiber-class incidents, significantly impacting service continuity across the Lekki corridor. The affected towers include TWR-LEK-003 (Lekki Phase 1), TWR-LEK-008 (Lekki Phase 2), and TWR-LEK-014 (Ajah).

2. Incident Log

Date	Tower	Duration	Subscribers	Cause	Resolved By
2026-02-01	TWR-LEK-003	45 min	14,200	Fiber cut at LJ-7	field-team-3
2026-02-05	TWR-LEK-008	38 min	12,900	Excavator damage	field-team-2
2026-02-11	TWR-LEK-014	52 min	10,300	Civil works breach	field-team-1
2026-02-18	TWR-LEK-003	33 min	14,200	Fiber sheath rupture	field-team-3
2026-02-25	TWR-LEK-008	41 min	12,900	Unauthorized trenching	field-team-2
2026-03-03	TWR-LEK-014	48 min	10,300	Contractor mishap	field-team-1
2026-03-10	TWR-LEK-003	36 min	14,200	Joint failure at LJ-8	field-team-3
2026-03-17	TWR-LEK-008	29 min	12,900	Fiber bend loss	field-team-2
2026-03-24	TWR-LEK-014	55 min	10,300	Civil works cut	field-team-1
2026-03-30	TWR-LEK-003	47 min	14,200	Rodent damage	field-team-3
2026-04-01	TWR-LEK-008	39 min	12,900	Excavation impact	field-team-2

3. Civil Works Correlation

9 of 11 incidents coincided with active contractor permits. Excavation and trenching activities remain

STATUS: WARNING

the dominant risk factor for TG-LEK-A fiber disruptions.

4. Average Subscriber Impact

Average subscribers impacted per event: 11,800

5. Failover Route Analysis

Route	Voice Latency	Notes
TG-LEK-A	Low (20 ms)	Direct ring path
TG-LEK-B	High (40 ms)	Longer route via VI

TG-LEK-B provides redundancy but doubles latency, impacting voice quality.

6. Fiber Vulnerability Map

Junction points LJ-7, LJ-8, LJ-9 identified as critical weak spots. These nodes intersect with high-density civil infrastructure zones and are frequently exposed to excavation and utility works.

7. Recommended Fix

Option	Estimated Cost (NGN)	Benefit
Armored Fiber Deployment	18.5M	~80% reduction in fiber cuts

Reinforce TG-LEK-A with buried armored fiber along LJ-7 to LJ-9 corridor. Expected outcome: significant reduction in civil disruption exposure and improved long-term service continuity.

8. Priority

HIGH - Immediate engineering intervention required to mitigate recurring fiber disruptions.