

Incident Closure Report - INC-2841 (Lekki Phase 1 Fiber Cut)

Document Code: ICR-INC2841-20260430

Closed by: Oluwaseun Adeyemi

Verified by: Amaka Obi

Closure Date: April 30, 2026 at 17:42 WAT

1. Incident Summary

- Incident Code: INC-2841
- Severity: P1
- Region: Lekki Phase 1
- Tower(s): TWR-LEK-003, TWR-LEK-008
- Total Duration: 16:48 to 17:38 (50 minutes)
- Subscribers Impacted: 14,200
- Financial SLA Impact: None

2. Chronological Resolution Log

- 16:48 | First alarm received at NOC for fiber link TG-LEK-A down | Adaeze Nwosu
- 16:50 | Incident ticket INC-2841 raised, classified as P1 | Oluwaseun Adeyemi
- 16:52 | Transmission reroute attempted via TG-LEK-B, partial restoration achieved | Ibrahim Musa
- 16:55 | Field team dispatched to junction LJ-7 | Chukwuemeka Eze
- 17:10 | Fiber damage confirmed - severed cable by civil contractor | Field-team-3
- 17:25 | Splice repair completed, OTDR test initiated | Chukwuemeka Eze
- 17:33 | OTDR passed, packet loss <1% during soak test | Ibrahim Musa
- 17:38 | Services fully restored, incident marked resolved | Oluwaseun Adeyemi
- 17:42 | Ticket closed and verified | Amaka Obi

3. Root Cause Confirmed

Fiber cable TG-LEK-A was severed at junction LJ-7 by civil contractor working under Dangote Road

Project permit LASG-CW-2026-1847.

4. Resolution Confirmed

Splice repair completed by Chukwuemeka Eze (Field-Team-3). OTDR test passed successfully.

Packet loss measured at <1% during a 5-minute soak period.

5. SLA Assessment

- MTTR: 50 minutes
- SLA Threshold: 60 minutes for P1 incidents
- Result: Within SLA, no penalty triggered.

6. Subscriber Complaints Received

A total of 47 complaints were logged via MTN customer care during the incident. All complaints were closed after service restoration.

7. Contributing Factors

Civil works permit issued in backhaul corridor without notification to MTN. No prior communication received from LASG regarding contractor activity.

8. Preventive Actions Raised

- Raise formal complaint to LASG about contractor notification failure - Amaka Obi - May 7, 2026
- Install marker posts at junction LJ-7 - Chukwuemeka Eze - May 10, 2026
- Assess TG-LEK-B as active failover route - Ibrahim Musa - May 14, 2026

9. Lessons Learned

- Civil works coordination with LASG must be reinforced to avoid unnotified fiber cuts.
- Failover routes should be validated quarterly to ensure readiness during primary link failures.

10. Closure Sign-off

Closed by: Oluwaseun Adeyemi

NOC Engineer

Verified by: Amaka Obi

NOC Manager

Date: April 30, 2026 at 17:42 WAT