

Site Visit Report - TWR-OJO-002 Monthly Preventive Maintenance

Document Code: SVR-OJO002-20260415

Site: TWR-OJO-002 (Festac Town)

Date: April 15, 2026

Time: 09:00 - 12:30 WAT

Engineer: Fatima Aliyu (Field Technician)

Approved by: Chukwuemeka Eze (Field Engineer, Team Lead)

1. Purpose

Scheduled monthly preventive maintenance visit.

2. Preventive Maintenance Checklist

Item	Expected	Found	Action	Status
Tower structure integrity	No rust/damage	Minor surface rust on tower leg 3 at 15m	Treated with rust converter	DONE
Antenna alignment	Per design	Sector A azimuth drifted 3 degrees	Realigned to 045 degrees	DONE
Cable seal integrity	Sealed	Entry point seal cracked	Replaced with new sealant	DONE
Generator fuel	>50%	44%	Fuel top-up ordered	PENDING
Battery bank health	>80%	73%	Flagged for replacement	PENDING
Air filter	Clean	Moderate dust	Cleaned on site	DONE
Earthing resistance	<5 ohm	3.8 ohm	OK	PASS
BTS cabinet fans	All running	All running	-	PASS
Feeder cable connectors	No corrosion	Light corrosion on port 3	Cleaned and re-sealed	DONE

3. Load Observation

Observed load spiking to 87% at 11:30 during peak lunch hour.

4. Findings Summary

The site was generally in fair condition. Preventive actions were completed successfully. The battery bank is approaching replacement threshold and requires review before next PM cycle. Generator fuel level was below expected

MTN Nigeria

Site Visit Report - TWR-OJO-002 Monthly Preventive Maintenance

Document Code: SVR-OJO002-20260415

threshold; top-up has been requested.

5. Next PM Due

May 15, 2026

6. Sign-off

Engineer:

Fatima Aliyu

Field Technician, MTN Nigeria

Approved by:

Chukwuemeka Eze

Field Engineer (Team Lead), MTN Nigeria