

STATUS: WARNING - INVESTIGATING

Incident Report

Title: INC-2839 - TWR-LAG-W-031 AI-Predicted Thermal Failure

Date: 2026-05-01

Severity: WARNING

Status: WARNING - INVESTIGATING

1. Executive Summary

TelcoPilot AI model predicts an 87% probability of hardware fault by 18:42 WAT today. The system has flagged this as a high-risk event requiring urgent preventive action.

2. AI Prediction Detail

- Thermal sensor readings have climbed steadily from 58°C -> 71°C over the past 14 days.
- Peak load exceeded 82%, correlating with rising thermal stress.
- AI model projects imminent amplifier failure within the next 2 hours.

3. Thermal Trend Table (14-Day Daily Readings)

Day	Temperature (°C)	Load (%)
1	58	62
2	59	63
3	60	64
4	61	65
5	62	66
6	63	67
7	64	68
8	65	69
9	66	70
10	67	71
11	68	72
12	69	73

STATUS: WARNING - INVESTIGATING

13	70	74
14	71	75

4. Current Metrics

Metric	Value
Signal	64%
Load	74%
Status	WARN
Issue	Predicted failure in 2h

5. Recommended Actions

Priority	Action	Owner
URGENT	Schedule maintenance window in next 2 hours	NOC Ops
URGENT	Pre-provision spare amplifier for hot-swap	Field Eng
MONITOR	Subscribe NOC to thermal-trend alerts at 80% threshold	NOC Ops

6. Cost Comparison

Scenario	Estimated Cost (NGN)	Notes
Preventive Maintenance	1.2M	Includes labor + spare amplifier
Reactive Repair	4.8M	Includes downtime, emergency dispatch, service dis

7. Historical Reference

A similar thermal escalation pattern was observed and resolved by amplifier swap on TWR-IKJ-019 (Ikeja Allen) in March 2025. Preventive replacement avoided extended downtime.

8. Sign-off

Prepared by: oluwaseun.a (Engineer)

STATUS: CRITICAL - RESOLVED

Incident Report

Title: INC-2841 - Lekki Phase 1 Backhaul Fiber Cut

Date: 2026-04-30

Severity: CRITICAL

Status: CRITICAL - RESOLVED

1. Executive Summary

On 2026-04-30, tower TWR-LEK-003 (Lekki Phase 1) experienced 60% packet loss due to a fiber cut on TG-LEK-A backhaul at junction LJ-7. Approximately 14,200 subscribers were impacted. The incident was resolved within 50 minutes through emergency splice repair and traffic rerouting.

2. Timeline of Events

Time	Event	Actor
16:48	Packet loss alarm raised	System
16:50	Civil works permit LJ-7 area confirmed	NOC
16:52	Auto traffic-shed to TWR-LEK-008 + TWR-LEK-014	System
16:55	Field-team-3 dispatched to junction LJ-7	amaka.o
17:33	Splice repair complete	field-team-3
17:38	5-min soak passed, incident cleared	oluwaseun.a

3. Root Cause Analysis

The TG-LEK-A fiber was severed at junction LJ-7 by a civil contractor during excavation works. Lack of prior coordination with MTN Nigeria NOC led to unplanned service disruption.

4. Impact Assessment

Tower Code	Signal (%)	Load (%)	Status
TWR-LEK-003 (Lekki Phase 1)	18	94	CRITICAL
TWR-LEK-008 (Lekki Phase 2)	72	88	WARN

STATUS: CRITICAL - RESOLVED

TWR-LEK-014 (Ajah)	91	65	OK
--------------------	----	----	----

5. Resolution Steps

- 1. Alarm acknowledged by NOC at 16:48.
- 2. Civil works permit verified for LJ-7 zone.
- 3. Automatic traffic shedding executed to adjacent towers (LEK-008, LEK-014).
- 4. Field-team-3 dispatched to LJ-7 junction.
- 5. Fiber splice repair completed at 17:33.
- 6. 5-minute soak test passed at 17:38.
- 7. Incident formally closed and marked RESOLVED.

6. Recommendations

- Establish Civil Works Coordination SLA with contractors to prevent unnotified fiber cuts.
- Deploy TG-LEK-B as a permanent failover backhaul to enhance resilience.

7. Sign-off

Prepared by: oluwaseun.a (Engineer)
Reviewed by: amaka.o (NOC Manager)